BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Providing,laying and Repairs of name boards in Veerannapalya, Kariyanna Layout, Mariyannapalya, Kempapura and Surrounding areas of ward no.07, Byatarayanapura
2	Amount of Work Portion	2191140 =00
3	Estimate cost	25.00 Lakhs
4	Name Of Contractor	N.N.Sreenivasaiah
5	Agreement No.	197/2016-17
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/197/16-17 Date: 08.03.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	6-6-2017
9	Date of receipt of application in the sub-division office	6-6-2017
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	65%
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	83 Days
15	Date of recommending time limit applied for	6-6-2017
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	35%

18	Probable time required for completion of remaining work	3 Months
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Rainy season work has been taken in work Spot
22	Remarks of the EE with the daily rate of penalty proposed	The work has been Completed

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Asst. Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone